

**WEEKLY UPDATE FOR  
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION  
PROJECT # PS0113032  
10/25/2013**

**Project Status:**

1. Mabe Steel has completed most of the structural steel erection and is installing metal roof decking.
2. KS&K Masonry has completed the block walls around the stage.

**Project Photos**



View of building addition looking west



View of building looking north



Long span joists over gym



Metal decking installed on 2nd floor



Steel installation at stage



Installing metal roof decking

### Two-Week Schedule:

(The following work is scheduled over the next two-week period. All subcontractors should refer to the project schedule.)

1. Wilson Concrete Finishers to place and finish the second floor concrete slab on deck by 11/1/13.
2. Interior Enterprizes to start exterior metal stud wall framing on 11/1/13.
3. Mabe Steel Erection to complete steel erection by 11/8/13.