

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
3/10/2014**

Project Status:

1. Duke-Energy is installing underground lines to the transformer.
2. Michael Elks Co. has delivered the basketball goals.
3. K S & K Masonry is laying brick and split face block at the west and south elevations.
4. Empire Painting is painting interior walls and door frames.
5. Sentry Fire Protection is installing sprinkler head drops.
6. Systems Contractors is installing HVAC diffusers and grilles.
7. Varner Electric is installing lights and connecting power to the HVAC roof top units.
8. Interior Enterprises has delivered the ceiling tile to the site and is finishing sheet rock.
9. Bonitz Flooring Group has started laying ceramic wall tile in the restrooms.

Project Photos



East elevation



South elevation



Installing wall tile in Men 109



Conference 220



Kitchen 130



Corridor 127



Classroom 214



Gym and stage area

Two-Week Schedule:

1. Bonitz Flooring Group to complete ceramic wall tile installation by 3/14/14.
2. Michael Elks Co. to install the basketball goals and gym divider curtain by 3/14/14.
3. Interior Enterprizes to start installing ceiling tile on 3/13/14.
4. Bonitz Flooring Group to install quarry tile in the kitchen areas by 3/17/14.
5. Varner Electric to have their overhead inspection signed off by 3/12/14.
6. Gallimore Exteriors to complete EIFS by 3/14/14.
7. Empire Painting to start painting the acoustical wall panels on 3/14/14.
8. K S & K Masonry to complete laying all brick and split face block by 3/21/14.
9. Carolina Wood Floors to start installing the wood gym floor on 3/20/14.
10. Interior Enterprizes to complete ceiling grid and tile in the gym by 3/19/14.
11. Shaffer Cabinet Works to install wood trim in the gym by 3/19/14.
12. Shaffer Cabinet Works to start installing cabinets by 3/18/14.
13. Eastern Food Equipment to start installing kitchen equipment on 3/18/14.
14. Bonitz Flooring Group to complete all floor covering by 3/24/14.