

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
3/28/2014**

Project Status:

1. Gallimore Exteriors has completed the EIFS installation.
2. Interior Enterprizes has completed ceiling tile installation.
3. Wilson Concrete Finishers is forming the site retaining walls.
4. Carolina Wood Floors is installing the wood floor in the gym.
5. RL Carter Plumbing is installing plumbing fixtures.
6. Bonitz Flooring Group has completed installation of the kitchen quarry tile.
7. Varner Electric is installing lights and electrical devices.
8. Eastern Food Equipment has delivered the kitchen equipment.
9. Preferred Service is grinding the corridors around the kitchen for the stained/polished concrete floors.
10. Empire Painting is staining wood cabinets and painting acoustical wall panels.
11. Dependable Dock and Door has installed the overhead doors.

Project Photos



East Elevation



Forming concrete retaining wall



Media Center 112



Wood gym floor installation



Stained/polished concrete floor grinding in Corridor 127



Staining millwork in Admin 103



Kitchen equipment installation



Vestibule 101

Two-Week Schedule:

1. Wilson Concrete Finishers to pour the concrete site retaining walls by 3/31/14.
2. Kennedys Grading to grade the site for curb and gutter and paving by 4/4/14.
3. Wilson Concrete Finishers to complete concrete side walks and site stairs by 4/4/14.
4. Allied Roofing to install standing seam metal roofing by 4/3/14.
5. The Kuhlman Project to continue installing doors, hardware, toilet partitions and toilet accessories.
6. Preferred Service to stain/polish the concrete corridors around the kitchen by 4/2/14.
7. Carolina Wood Floor to continue installing the wood floor in the gym.
8. Learning Environments to start installing bleachers on 4/3/14.
9. D & D Asphalt Paving to install concrete curb and gutter by 4/9/14.
10. Empire Painting to paint/stain the second floor concrete by 4/4/14.