

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
1/10/2014**

Project Status:

1. Interior Enterprises is hanging sheet rock.
2. Systems Contractors is insulating ductwork.
3. Varner Electric is installing electrical overhead and wall rough-ins.
4. K S & K Masonry is laying split face block.
5. Sentry Fire Protection is installing sprinkler piping.
6. Kennedy's Grading has started backfilling at the retaining walls and grading the slopes at the south end of the building.
7. RL Carter Plumbing has tied water lines in with the existing building service.
8. Engineered Steel Products is installing the stair handrails and mesh panels.

Project Photos



East elevation



West elevation



View of gym and stage area from second floor A/V room



Installing stair rails and mesh panels



Hanging Durock in Women's 113.



Hanging sheet rock in the admin area



Split face block at east elevation



Insulating ductwork on second floor

Two-Week Schedule:

1. Pfaff's to complete window installation by 1/17/14.
2. K S & K Masonry to continue with installation of exterior masonry when the weather will allow.
3. Interior Enterprizes to hang and finish sheet rock walls by 1/29/14.
4. Landmark Builders and Varner Electric to set the precast transformer pit pads by 1/17/14.