

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
1/24/2014**

Project Status:

1. Interior Enterprises is hanging and finishing sheet rock.
2. Systems Contractors is installing the kitchen hood ductwork.
3. Varner Electric is installing overhead electrical rough-ins.
4. K S & K Masonry is laying brick at the north elevation and at the interior wall between the gym and vestibule.
5. Eastern Food Equipment has installed the stainless steel wall panels and hoods in the kitchen.
6. RL Carter Plumbing has installed the grease trap.

Project Photos



East elevation



South elevation



Laying brick at interior wall between gym and vestibule



Installation of kitchen hood



Finishing sheet rock at second floor corridor



Finishing sheet rock in gym



Finishing sheet rock and framing perimeter bulkhead in Vestibule 101



Finishing sheet rock in Media Center 112

Two-Week Schedule:

1. Pfaff's to complete aluminum storefront window and door installation by 1/30/14.
2. Varner Electric to complete the underground electrical service and set the transformer pit pads by 1/31/14.
3. K S & K Masonry to continue laying brick and split face block.
4. Interior Enterprizes to finish sheet rock by 2/7/14.
5. Interior Enterprizes to start installing FRP on 2/4/14.
6. Empire Painting to start prime painting on 2/6/14.