

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
1/3/2014**

Project Status:

1. Interior Enterprizes has started hanging sheet rock at interior walls.
2. Systems Contractors is installing fire dampers and gas lines.
3. Varner Electric is installing electrical overhead and wall rough-ins.
4. K S & K Masonry has started laying split face block.
5. Pfaff's has started installing window frames.

Project Photos



Split face block and window installation at north elevation



South Elevation



Hanging sheet rock in Media Center 112



Metal stud framing at back stage area



Plumbing and electrical wall rough-ins at 2nd floor restrooms



Kitchen 130

Two-Week Schedule:

1. Pfaff's to complete window installation by 1/17/14.
2. K S & K Masonry to continue with installation of exterior masonry.
3. All wall rough-ins to be completed by 1/8/14.
4. Interior Enterprizes to continue hanging sheet rock walls.
5. Kennedy's Grading to grade for the precast concrete transformer pit pads and backfill at the retaining wall by 1/10/14.