

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
10/18/2013**

Project Status:

1. Mabe Steel is erecting the structural steel and joists.
2. ABG Caulking has completed installation of the waterproofing at the concrete walls.

Project Photos



View from east side of building



Erecting steel



Installation of metal decking for second floor



View from west side of building



Kitchen area



Loading dock area

Two-Week Schedule:

(The following work is scheduled over the next two-week period. All subcontractors should refer to the project schedule.)

1. Mable Steel to complete steel erection by 11/8/13.
2. Kennedy's Grading to install foundation drains and backfill at the concrete walls by 10/23/13.
3. Interior Enterprizes to start exterior metal stud framing by 10/31/13.
4. Wilson Concrete Finishers to place and finish the second floor concrete slab by 11/6/13.