

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
11/15/2013**

Project Status:

1. Varner Electric has installed the floor boxes at the stage.
2. Interior Enterprises is framing exterior metal stud walls.
3. Allied Roofing is installing the TPO roof.
4. Systems Contractors is installing ductwork.

Project Photos



Floor boxes installed and decking prepped for concrete pour at stage



West elevation



Ductwork installation serving Media Center 112



Ductwork installed serving the gym



TPO roof installation



Exterior metal stud framing at north elevation

Two-Week Schedule:

(The following work is scheduled over the next two-week period. All subcontractors should refer to the project schedule.)

1. Wilson Concrete Finishers to place and finish the stage concrete slab on deck on 11/18/13.
2. Interior Enterprizes to complete exterior metal stud framing by 11/22/13.
3. KS&K Masonry to install the CMU locker room walls by 11/22/13.
4. Allied Roofing to finish installation of TPO roofing by 11/20/13.
5. Systems Contractors, Sentry Fire Protection, Varner Electric and RL Carter Plumbing to start overhead rough-ins.