

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
12/13/2013**

Project Status:

1. Interior Enterprises is installing exterior sheathing and framing interior metal stud walls.
2. RL Carter Plumbing is installing plumbing wall rough-ins.
3. Varner Electric is installing electrical wall rough-ins.
4. Systems Contractors is installing ductwork and insulating ductwork.
5. Engineered Steel Products is installing the stairs.

Project Photos



South and east elevations



Installing stairs



Shaft wall installation on the second floor



Ductwork installation through the chase from the second floor to the kitchen



Insulating ductwork in the gym



Plumbing and electrical wall rough-ins

Two-Week Schedule:

(The following work is scheduled over the next two-week period. All subcontractors should refer to the project schedule.)

1. Interior Enterprizes to complete exterior metal stud framing by 12/20/13.
2. KS&K Masonry to complete interior CMU work by 12/20/13.
3. Interior Enterprizes to complete interior metal stud framing by 1/3/14.
4. Interior Enterprizes to complete exterior sheathing and Tyvek installation by 1/3/14.
5. Pfaff's to start installing windows on 12/30/13.
6. KS&K Masonry to start installing exterior masonry veneer on 12/23/13.