

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
2/7/2014**

Project Status:

1. Interior Enterprises is finishing sheet rock.
2. Varner Electric is installing overhead electrical rough-ins and setting the precast concrete transformer pit pads.
3. K S & K Masonry is laying brick and split face block at the south and east elevations.
4. Systems Contractors is installing ductwork for the kitchen hoods.
5. Eastern Food Equipment is installing the walk-in cooler and freezer.
6. Wilson Concrete Finishers has placed and finished the locker room concrete benches and ramp leading to the stage.

Project Photos



Northeast corner of building



South elevation



East elevation



East elevation



View of gym and stage from second floor AV room



Vestibule 101



Walk-in cooler and freezer installation



Finishing sheet rock in second floor corridor

Two-Week Schedule:

1. Interior Enterprizes to install FRP in the kitchen by 2/13/14.
2. Varner Electric to complete the underground electrical service and set the transformer pit pads by 2/12/14.
3. K S & K Masonry to continue laying brick and split face block.
4. Interior Enterprizes to finish sheet rock by 2/14/14.
5. Empire Painting to start prime painting on 2/10/14.
6. Interior Enterprizes to start installing ceiling grid by 2/20/14.
7. Varner Electric to start installing lay-in lights by 2/20/14.
8. Systems Contractors to start installing diffusers and grilles by 2/20/14.
9. Sentry Fire Protection to start installing sprinkler heads by 2/20/14.