

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
3/21/2014**

Project Status:

1. Gallimore Exteriors is installing EIFS at the east elevation.
2. Interior Enterprizes is installing ceiling tile.
3. K S & K Masonry will complete all brick and split face block today.
4. Shaffer Cabinet Works is installing cabinets.
5. RL Carter Plumbing is installing plumbing fixtures.
6. Bonitz Flooring Group is installing quarry tile in the kitchen.
7. Varner Electric is installing lights.
8. Wilson Concrete Finishers is forming concrete sidewalks.
9. Carolina Wood Floors has started installing the wood floor in the gym.
10. Empire Painting is painting walls and wood trim.
11. Landmark Builders is installing retaining wall footings.
12. Dependable Dock and Door is installing overhead doors.

Project Photos



East elevation



South and east elevations



Installing ceiling tile in the gym



Installing plumbing fixtures



Installing quarry tile in the kitchen



Cabinet installation in Admin/Open Office 103



Installing ceiling tile in Classroom 202



Classroom 204

Two-Week Schedule:

1. K S & K Masonry to finish laying brick and split face block today.
2. Landmark Builders to install retaining wall footings by 3/22/14.
3. Dependable Dock and Door to install overhead doors today.
4. Gallimore Exteriors to complete EIFS installation by 3/24/14.
5. Wilson Concrete Finishers to form and pour the concrete retaining walls by 3/25/14.
6. Shaffer Cabinet Works to install all cabinets except in Vestibule 101 by 3/24/14.
7. RL Carter Plumbing to install plumbing fixtures by 3/25/14.
8. Bonitz Flooring Group to install quarry tile in the kitchen areas by 3/22/14.
9. Eastern Food Equipment to install the kitchen equipment by 4/1/14.
10. Carolina Wood Floors to install and sand the wood gym floor by 4/1/14.
11. Allied Roofing to install the standing seam metal roof by 3/28/14.
12. K S & K Masonry to install the retaining wall brick and precast caps by 3/28/14.
13. The Kuhlman Project to start installing doors, hardware, toilet partitions and toilet accessories on 3/27/14.
14. Preferred Service to stain and polish the concrete slab in Vestibule 101 and the locker rooms by 4/2/14.
15. Preferred Service to stain and polish the concrete slab in the corridors by 4/4/14.
16. Empire Painting to paint stain the second floor concrete slab by 4/3/14.
17. Bonitz Flooring Group to install all remaining floor covering by 4/9/14.
18. Kennedy's Grading to grade the site for curb and gutter and paving by 4/4/14.