

**WEEKLY UPDATE FOR
TRIAD BAPTIST CHURCH - PHASE II - WORSHIP CENTER AND CLASSROOM ADDITION
PROJECT # PS0113032
5/2/2014**

Project Status:

1. D&D Asphalt Paving is setting up the stone base in preparation for asphalt paving.
2. Systems Contractors has connected the exhaust duct to the laboratory fume hood.
3. Engineered Steel Products is installing hand rails.
4. Bonitz Flooring group has installed all carpet and vinyl plank flooring at the stage.
5. Empire Painting is finish painting.
6. Pfaff's is installing interior door glass.
7. Shaffer Cabinet Works has installed the welcome station desk in Vestibule 101.

Project Photos



South and east elevations



Open Office 103A



Installing stone base for asphalt paving



Classroom/Laboratory 215 fume hood installation



Classroom 214



Media Center 112



Kitchen



Gym

Two-Week Schedule:

1. Engineered Steel Products to complete installation of all interior and exterior hand rails by 5/7/14.
2. Seegars Fence to install the playground fence and gates by 5/7/14.
3. CSC Awnings to install the awnings and covered walkway by 5/12/14.
4. Landmark Builders will issue a completion list by 5/6/14.
5. All subcontractors to complete the items on the completion list by 5/8/14.
6. The owner punch list walk thru is scheduled for 8:00 am on 5/9/14.
7. Church Interiors to have the state wheel chair lift inspection signed off by 5/8/14.
8. D&D Asphalt Paving to complete all asphalt paving by 5/9/14.
9. M&M Lawn Service to complete landscaping by 5/12/14.
10. Triad Baptist Church to install the beverage equipment by 5/15/14.